SPEKM-1

REPORT OF COMPLETED WORKS - SEACOAST FORTIFICATIONS (Fire Control Structure)



HARBOR DEFENSES OF LOS ANGELES

FORT MAC ARTHUR

STRUCTURE: SCR-296 (Site 4) 1335.77

(Btry 24/1)

Part II

Corrected to 14 June 1945

STRUCTURE: W 8145.66

Location: (Coordinates) S 3864.38

Location: (Site description) Fort MacArthur

Date of transfer: 22 March 1945 Cost to that date: \$13,908.91

Type: 100 ft. toer Type of construction

(a) Power & transmitter houses: 24 ga. thermotite

(b) Antenna house: Wood

(c) Tower: Steel

How concealed: Simulated water tank

How protected: Not protected

Height above concealment: - -

Height above protection: - -

Conspicuous at 600 yards

UTILITIES:

Electric power

Source of: Commercial & 1-25 KVA auxiliary generator Characteristics: Voltage 120/240 AC 1- phase 60 cycle

Kilowatts required: 16.3

Type of lighting fixtures

Heat

How heated: Not heated

Water sewer

Connected to water mains: No

Connected to sewer: No

Type latrine: None

REFERENCE:

Reference of site: 287.0

Reference of Antenna axis: 394.77

Datum: Mean Lower Low Water

Origin of coordinates: USC & GS sta. "R' (Deadman's

Island)

SCR 296-A declared obsolete, ltr AG 17 Jan. 46, file "AG 413.44(15 Jan. 46)OB-S-SPOPS. Tower and equipment to be disposed of. Bldgs. to be retained.

INSTRUMENTS & EQUIPMENT:

Type of observing inst.: SCR-296

Type of plotting board: None

DATA TRANSMISSION:

Type: Telephone

Date of transfer: No record (Signal Corps item)

